

CONSTRUCTION UPDATE

February 2019

Moorabool North Wind Farm

- Approximately 17km of access tracks complete;
- 40 foundations are excavated;
- 24 Concrete pours completed;
- On-site concrete batching plant operational;
- Substation works are continuing, and the Main Transformer has arrived onsite and is being fit-out;
- Bulk earth works have commenced on the Western side of the wind farm including the excavations for foundations.
- Approximately 5kms of cable reticulation trenching has been completed.

Construction activity traffic is focused on **Ballan Meredith Road, Ballan Egerton Road** and **Manley's & Egan's Road**.

Planned works for March include:

- Continuation of access track construction, foundations & excavations;
- Continuation of substation works, the Main switch room arrival and O&M building ;
- Commencement of turbine component deliveries.

Moorabool South Wind Farm

- Construction compound completed;
- Approximately 9kms of access tracks constructed;
- 29 foundations are excavated;
- 5 foundations poured;
- Batch plant is operational.

Construction activity traffic is focused on **Mt Wallace Ballark Road** and **Ballan Meredith Road, Bungeeltap South Road** and at the wind farm entrance on the **Geelong Ballan Road**.

Planned works for March include:

- Continuation of access track construction and excavations;
- Continuation of foundation pours;
- Mobilisation of cable installation contractor.
- Continue road maintenance on South roads.

For Further Information about the project please visit www.mooraboolwindfarm.com, www.mwftraffic.com or call 1800 019 660.

Construction Hours

Normal construction hours are 7am to 6pm on weekdays, 7am to 4pm on weekends. However, there may be times when work may need to be conducted outside of these normal working hours to accommodate activities that cannot be stopped and for safety reasons. All works are in accordance with the Environmental Guidelines for Major Construction Sites (480), EPA VIC.

Concrete pours are currently underway at Moorabool North and South. All endeavours are being made to complete the pours prior to 6pm, however on occasion works will be completed after that time.

Transmission Line

BEON continue with the stringing of the conductor wires along the route of the line. Construction will be focused on **Ballan-Meredith Road**, north of Hamills Lane.